

Weekly Project Meeting Agenda (W.P.M.)

Date: June 2nd, 2021

Project: NH 0212(165)224, Highway 212 Potter County, SD

Public

- I. Review Project Schedule..
 - B&B working on storm sewer and water valves. Hauling out dirt and subgrading this week.
 - TSI to close Phase 3 June 11th-14th.
 - Loiseau to start milling Phase 3 June 14th.
 - Reede to start setting stringline Phase 2 June 14th.
- II. Utility Issues.
 - None at this time.
- II. Questions & Concerns

IV. Recommendations None

(Thank and Dismiss Public)



Contractor/OWNER

- A. Safety Concerns.
 - None at this time.
- B. Staking Items.
 - Spot check subgrade Phase 2, June 5th-7th
 - Culvert on temporary approach from Broadway to Court St.
 - Paving hubs Phase 2 June 11th.
 - Removal limits Phase 3 week of June 14th
- C. Contractor/Owner Topics.
 - As builts for utilities can be located from stationing offsets and can be completed at end of project.
 - Approach and culvert from Broadway to Court St. to be installed before Phase 3 closure.
 - DOT/Contractor finalizing an agreement to perform work in Phase 3 full width in light of the added sanitary sewer replacement along with services.
- D. Pay estimate items w/DOT
 - Next pay estimate cut off is June 12th.
- E. Subcontractor pay items: (list all subs working and items for payment on the next estimate
 - 1. Lien Notices
 - 2. Lien waivers



- F. WWD (weather working days) on critical path schedule since last meeting as compared to by the project owner
 - 1. Number of WWD days charged: 2, Last Thursday and Friday
 - 2. Number of WWD days not charged:
 - 3. WWD days to date: 13.5
 - 4. Resolution needed on WWD (date of work in question): Dispute, if necessary.
 - 5. Critical path item(s) for upcoming week:
 - Storm sewer, Phase II
 - Subgrading, Fabric placement, and Gravel to start towards the end of this week or beginning of next week.
- **G.** Schedule update: (hand out updated schedule)
 - 1. RCI meeting schedule (note any changes)
 - 2. Subs meeting schedule (list by name when working)

-

- H. Change orders
 - 1. Need to request –
 - 2. Status of pending -



• .

- I. Material Issues/Certifications
 - 1. Sampling –
 - 2. Testing –

3. DOT 18's –

- 4. Certifications
 - Shop drawings for handrails

•

- J. Plans/Specification Issues
 - 1. Interpretation
 - 2. Application
 - 3. Notice/Claim Status
- K. Personnel/Inspector Needs



L. Other

Date: 6/02/2021

Sign-Up List

Name	Company
Jarrad Aason	Reede construction
Chad Howard	DOT
Dan Vockrodt	DOT
Brad Saltsma	Potter County Highway Department
	-
	

