

Weekly Project Meeting Agenda (W.P.M.)

Date: June 23th, 2021

Project: NH 0212(165)224, Highway 212 Potter County, SD

Public

- I. Review Project Schedule...
 - Reede Paving in Phase 2 today. Paving operations to continue into next week.
 - B&B to start relocating water valves today, storm sewer towards the end of the week or the beginning of next week in Phase 3. Sidewalks & driveways to be graded next week Phase2.
 - R&K mechanical to start sanitary sewer work today.
- II. Utility Issues.
 - None at this time.
- II. Questions & Concerns
 - Temporary driveway off of the NE corner of the East St. intersection to the existing church driveway.
 - KJ Inn & Suites requested a sign to be placed on the detour route. Could be here today possibly.
- IV. Recommendations None

(Thank and Dismiss Public)

Contractor/OWNER



- A. Safety Concerns.
 - None at this time.
- B. Staking Items.
 - South intersections Phase 2
 - Storm sewer Phase 3
- C. Contractor/Owner Topics.
 - Asphalt is breaking up south of Court St. on Mannston St.
 - Conduit needs to be ran across south intersections.
 - Sump pump outlet in boulevard in Phase 3.
- D. Pay estimate items w/DOT
 - Due to DOT fiscal year ending last pay estimate cut off was June 18th.
- E. Subcontractor pay items: (list all subs working and items for payment on the next estimate
 - 1. Lien Notices
 - 2. Lien waivers
- F. WWD (weather working days) on critical path schedule since last meeting as compared to by the project owner



- 1. Number of WWD days charged:
- 2. Number of WWD days not charged:
- 3. WWD days to date: 13.5
- 4. Resolution needed on WWD (date of work in question): Dispute, if necessary.
- 5. Critical path item(s) for upcoming week:
 - Stringline & trimming phase 2. Paving north lane next tuesday. South intersections & driveways Phase 2.
 - South intersections & driveways Phase 2.
 - Water valve relocation and storm Phase 3
 - Sanitary sewer work Phase 3
- **G.** Schedule update: (hand out updated schedule)
 - 1. RCI meeting schedule (note any changes)
 - 2. Subs meeting schedule (list by name when working)

_

- H. Change orders
 - 1. Need to request –
 - 2. Status of pending -

•



- I. Material Issues/Certifications
 - 1. Sampling
 - A-45 mix Design from Jensen.
 - 2. Testing –

3. DOT 18's –

4. Certifications -

- J. Plans/Specification Issues
 - 1. Interpretation
 - 2. Application
 - 3. Notice/Claim Status
- **K.** Personnel/Inspector Needs

L. Other



Date: 6/23/2021

Sign-Up List

<u>Name</u>	Company
Jarrad Aason	Reede Construction
Chad Howard	DOT _
Dennis DeGroot	DeGroot Concrete & Construction
Nathan Reede	Reede Construction
Dan Vockrodt	DOT
Greg Roseland	R&K Mechanical
Brad Saltsma	Potter County Hwy. Dept.
Jesse Bruns	Reede Construction

